

The following information is provided:

Looking at the room labeled "Radio Equip 122" on sheet E2 of the plans. It has been found that the location for the new electrical breaker box, labeled "L-4" will not adequately fit into the location shown on the plans due to door opening interference with the UPS Maintenance transfer switch panel shown on the plan. However, there is adequate space directly to the left (north) of the existing electrical breaker box labeled "VL1" ( a misprint on the plan, it is actually physically labeled "UL-1") on the East wall in the space currently labeled "FILE", and is the approved location for the new breaker box "L-4". "FILE" is a file cabinet that will be moved from the location prior to work.

On the same page – E2 – of the plans, in numbered notes, note number 1 mentions "Provide three (3) spare fuses". There are currently 3 correctly sized and rated fuses on site as spares at SHASCOM, and the requirement for the 3 spares is hereby waived.

Plans were dropped off for "Plan Check" today. The City of Redding permit department estimates two weeks for approval.

Please be advised that tomorrow, March 12, 2009, will be the final date that inspections will be allowed due to a lack of management personnel available to escort contractors. If it is urgent, and you need to see the job sometime past the 12<sup>th</sup>, contact me directly, and I will attempt to work something out for you, if at all possible.